



Building Schools for the Future Project Board Meeting

7th September 2009 15:00 to 16:30 Municipal Buildings, Conference Room 2

Gloss	ary of	Terms							
OBC	Outl	ine Business Case	PQQ	Pre-qualification Questionnaire					
EOIs	Exp	ression of Interest	E Box	Web based of	locument sharing facility				
LEP	Loca	al Education Partnership	RAG	Risk Matrix indicating Red, Amber or Green					
DCSF	Dep Fam	artment for Children, Schools and illies	F&FE	Furniture & Fitted Equipment					
PfS	Part	nerships for Schools	PCP	Primary Capital Programme					
OJEU Notice	Offic	sial Journal of the European Union Notice							
Attend	dees								
Neil Schneider (Chair)		Chief Executive	Alex C	Cunningham Cabinet Member for Ch Young People		ildren and			
Julia Morrison		Head of Children & Schools in Complex Needs	Val G	podrum LSC Partnership Director		or			
David Youldon		Sports College	Í	Beckwith	Head of Support Services				
Julie D	anks	Corporate Director of Resources		Danby	BSF Project Director				
Jane H	lumphre	eys Corporate Director of Children, Education and Social Care	Richa	rd Pratt	BSF Project Manager				
Paul Do	obson	Corporate Director of Development and Neighbourhood Services	David	Bond	Director of Law & Democracy				
Tracey (Minute	Brown es)	PA to the BSF Team							
		as above plus: Peter Hodge							
John H	legalty	Petel Houge				A -4!			
1		Apologies				Action			
	1.1	Received from Richard Poundford and	Peter Hoda	Δ		Note			
	1.1	Received from Richard Foundiord and	i eter rioug	G.		HOLE			
2		Minutes (3 rd August 09)							
	2.1	, - ,							
	2.2	9							
3		Updates							





Building schools for the future

2	.2 Academies and associated matters			
	 a) A project management company will be assigned by DCSF to manage the academy process. JM has met with Academy's press officers to ensure the message is managed appropriately. b) Predecessor schools closures – Following informal consultation a report will go to Cabinet on 5th November; 6 weeks formal consultation will follow. The closure decision will then be taken by JH & AC. c) Consultation has begun: 	Note Note		
	 The press have been briefed / headteachers and chairs have been informed. Letters to parents/staff/pupils are to be despatched to schools tomorrow. Staff meetings and public drop in sessions will be held at each school. Sponsors will attend the drop in sessions. 			
3	 Cabinet Reports Cabinet Reports Cabinet have approved the report requesting further feasibility work for schools in the south of the borough. Following the study a report will be brought to Board. 	Note		
	 Target for completion January 2010. b) The OBC is due for consideration by Cabinet on 1st October c) On 5th November Cabinet will consider whether the statutory school closure notices can be issued. 	Note		
3	 OBC a) OBC completion is progressing. An outstanding issues list was tabled (with completed items highlighted in grey). b) Affordability is a high priority issue: 	BSF		
	 The final position will be taken to JD this Friday by Tony Montague for consideration. A key meeting with PfS design adviser about abnormals values is scheduled for 10th Sept. 	Note LD/RP		
3	a) A planning meeting has been completed b) Officer interviews are now set up. c) JS will contact attendees to arrange 45 minute individual sessions. d) LD informed Board that 4ps are now known as 'Local Partnerships'.	JS Note		
4	Procurement			
4	The OJEU Notice will be issued once OBC is approved. RP tabled the PQQ flow chart and explained the evaluation process. PQQ evaluation scores will be uploaded to E Box and a report will be prepared for Project Board for 18 th January.			
4	NS requested a worst case contingency plan be brought to the next meeting regarding the bidders' selection process.	RP		
4	Board agreed to consider the possibility of a second Bidders Day at a later date.	Note		
5	Risk Register /RAG Report (tabled)			
5	.1 The report remains 'amber' meaning progress is as expected. The cover sheet matrix colour guide will be included in future reports.	ТВ		
5	It was agreed that F&FE is an important process and a large part of the affordability. F&FE Meetings need to be completed by the end of this month.	RP		
•	Duimany, Canital Duaguaman			
6	Primary Capital Programme a) Year one projects are progressing to schedule. The 2011 programme is to be established.			
	 The amalgamation process is ongoing regarding the merger of Bewley Infant and Junior schools. Design work has begun. 	JH		
	 c) No response has been received from the Diocese of Hexham and Newcastle regarding review of Catholic primary provision in Billingham this may cause delay. d) The Oxbridge to Grangefield site potential will be reviewed. A site plan will be 	TB RP		
	brought to the next meeting. e) The Tilery Primary School design work has begun.	Note		
	f) Grangefield; Consultation with neighbours will be carried out.g) A planning / development brief will be prepared for the Grangefield / Westlands/	ТВ		





		Oxbridge proposals. h) JM meeting with Grangefield ward councillors tomorrow. i) TB advised that PfS have taken over the PCP programme.	Note
7		Any other business	
	7.1	No other business.	Note
8		Next meeting	
	8.1	5 th October 2009 10:30am – 12:00pm, Municipal Buildings, Conference Room 2 PLEASE NOTE CHANGE OF TIME	Note